VUJOVICH DESIGN - BUILD
PROJECT CALENDAR

Project Name: Jones Master Bath

Project Manager: Mr. Project Manager

Week of -	2/7/05					2/14/05					2/21/05					2/28/05					3/7/05					3/14/05					3/21/05					3/28/05					4/4/05					4/11/05					4/18/05					4/25/05					5/2/05				
TASKS	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F
Demolition																																																															
Masonry / Concrete																																																															
Framing																																																															
Roofing																																																															
Heating																																																															
Plumbing	6																																																														
Electrical / Low volt.																										7																																					
Windows																																																															
Ext. trim & siding																																																														
Ext. Door Install	2																																																													
Pre Drywall Walkthru																		X																																												
Insulation																																																															
Drywall & Taping																																																														
Finish Carpentry																																																													
Cabinets																3											9																																				
Counter Tops/Appl.	D										E																				C																													
Tile / Stone	4																																																												
Wood Floors																																																														
Glass & Mirrors																																																													
Painting																										G																																				
Carpet																					8																																										
Completion List																																																																

Order & Selection Dates for Products

1	Order Windows	4	Order Tile	7	Order light Fixtures	A	Order Door Hardware	D	Select Stone Color	G	Select Intr. Colors
2	Order Ext. Doors	5	Order Appliances	8	Order Floor Coverings	B	Order Garage Doors	E	Stone Sample Aprooval	H	Select Ext. Colors
3	Measure Cabinetry	6	Order Plmbg Fixtures	9	Order Cabinet Hrdw	C	Measure Tops	F	Measure Glass	I	Other